



ROTARY CLUB OF HURLINGHAM, NAIROBI  
*Service Above Self- He Profits Most Who Serves Best*  
*District 9200*  
*P. O Box 40602 00100 Nairobi, Kenya*

## CONSTRUCTION OF CLASSROOMS AT KIPKELOK PRIMARY SCHOOL

Progress Report No. 4

Presented to

RC Kromboom  
RC Orsay  
RC Eggenfelden-pfarrkirchen

22<sup>nd</sup> December 2010

## 1. Introduction

I would like to take this opportunity to report to you the progress of the construction of new Classroom at Kipkelok Primary school. I had promised to file this report at the end of October but due to unavoidable circumstance, I was not able to visit the project as planned. I was in the meantime communicating with the site project committee down there at the community. I managed to visit the project on 4<sup>th</sup> December 2010.

## 2. Progress of the constructions

During the visit, I observed the following:

- a) That the construction of the first floor for 2 class rooms was being completed.



In the photo, the worker was finalizing the floor



Remmy Koech standing by the construction site

- b) The construction took long to resume due to shortage of timber required for the formwork required for shuttering the first floor. There was also a need to construct a water tank to hold enough water during construction of the floor.
- c) Due to the high costs of timber, it was decided that half of the floor will be shuttered and then the formwork will be shifted to the next half of the building.
- d) It will take 3 weeks to remove the formwork and thus the next preparing the formwork for the next half will start at the beginning of the year 2011.
- e) The material on site will cover 80% of the remaining floor

### **3. GRATITUDE**



Headmaster

On behalf of Rotary club of Hurlingham, the Schools Headmaster and Kipkelok Community at large, I would like to thank the Rotarians from RC Kromboom, RC Orsay, RC Eggenfelden-pfarrkirchen for unceasing support for this project.

I wish you all a merry Christmas and a happy new year

May you all be blessed.

**Remmy Koech  
PP RC Hurlingham  
project Coordinator**